

**TECHNICAL COORDINATOR'S  
WELL MONITORING & INSTALLATION UPDATE  
BGwT Meeting: June 16, 2005**

**WELL MONITORING**

Most recent set of readings were made in May/June, 2005 Of the 529 o.w.'s in the network:

- 114 Wells @ Elevation >7'
- 214 Wells @ Elevation 5' - 7'
- 113 Wells @ Elevation 3' -5'
- 48 Wells @ Elevation <3'
- 40 Wells @ No Reading

Added 6 o.w.'s to the network that were installed by others on public property.

**DATABASE**

Met with Jessica Baker and Elliott Laffer about upgrading website.

**INSTALLATIONS**

Completed the 105 o.w. contract by installing the remaining 59 o.w.'s. Incorporated 59 new BGwT o.w.'s and 6 existing o.w.'s installed by others into the network. Obtained building permit, PIC permits, and traffic permits for the next group of 114 o.w.'s to be installed. Started 114 contract on June 14, 2005. Sent out 180 Bid Doc to 7 drillers for bidding on May 27, 2005.