

**TECHNICAL COORDINATOR'S  
WELL MONITORING & INSTALLATION UPDATE  
BGwT Meeting: October 11, 2005**

**WELL MONITORING**

Most recent set of readings were made in September, 2005 of the 617 o.w.'s in the network:

- 107 Wells @ Elevation >7'
- 265 Wells @ Elevation 5' - 7'
- 183 Wells @ Elevation 3' - 5'
- 44 Wells @ Elevation <3'
- 18 Wells @ No Reading

**INSTALLATIONS**

- Completed 114 well installation contract on 9/21/05.
- Began 180 well installation contract on 9/22/05.
- Extended depth of Vac to 8-ft. to help further identify underground utilities.
- Have installed 18 out of 180 wells as of 10/7/05.
- Installed wells for the first time around the Fort Point Channel area.
- Plan on being in East Boston by the first week of November.